3-5-21

ACP · office House road, From Dead End to Main Road

Earthwork excavation for new C.C drain.

Hun·R

4-5-21

Suresh Gowda House road

Earthwork excavation for new C.C drain

Hun·R

5-5-21

Tuba layout

4TH Cross - Connecting Road 1

Earth work excavation of new C-C drain

4TH Cross Connecting Road 2

Earth work excavation for new C-C drain

Hun·R

11-5-21

3rd Cross Connecting Road - 1

Earth work excavation for new. C-C drain

3rd Cross Connecting Road - 2

Earth work excavation for new. C.C drain

Hun·R

14-5-21
4th Cross Road

Earth work excavation for new c.c drain

Hum.R

18-5-21
ACP officials House road

P.C.C for c.c drain

Lavish gowda House Road

P.C.C for c.c drain

4th Cross Connecting Road 1

P.C.C for c.c drain

Hum.R

21-5-21
4th Cross Connecting Road 2

P.C.C for c.c drain

3rd Cross Connecting Road 1

P.C.C for c.c drain

Hum.R

25-5-21

3rd Cross Connecting Road-2

P.C.C for c.c drain

4th Cross Road

P.C.C for c.c drain

1-6-21
3rd Cross Road

Earth work excavation for c.c drain.

Mun.E

4-6-21
1st Cross Road

Earth Work excavation for c.c drain

2nd Cross Road

Earth Work excavation for c.c drain

Mun.R

9-6-21

ACP offical House road

Bottom raft concrete for c.c drain

Lavish Gowda House Road

Bottom raft concrete for c.c drain

4th Cross Connecting Road-1

Bottom raft concrete for c.c drain

Mun.R

18-6-21

4th Cross Connecting Road2

3rd Cross connecting Road-1

3rd Cross Connecting Road-2

4th Cross Road

Work, Bottom Raft concreting for c.c drain

Mun.R

22-6-21
3rd Cross Road
1st Cross Road
2nd Cross Road
P.C.C for C.C drain.

Thank

30-6-21
Main road
Earth work excavation for C.C drain

Thank

5-7-21
Main road
Earth work excavation for C.C drain

Thank

6-7-21
Afzal layout
Cosiar church Road
Earth work excavation for C.C drain

Thank

9-7-21
Cosiar church Road
Earth work excavation for C.C drain

Thank

16-7-21
Syed Majid Trust Rod
Cross Road

Earth work excavation for c.c drain

Hum.R

17-7-21
ACP office House road
Lavish gowda Hall road
4th Cross Connecting Road-1
4th Cross Connecting Road2
Work: drain Side wall concreting.

Hum.R

22-7-21
3rd Cross Connecting Road-1
3rd Cross Connecting Road-2
Work: drain Side wall concreting.

Hum.R

25-7-21
Moth Road
Work: P.C.C for C.C drain

Hum.R

30-7-21
Afzal layout
Corner church Road
Work: P.C.C for C.C drain

Hum.R

5-8-21

Syed masjid Trust Road.

Cross Road

P.C.C for C.C drain

Hon.E

9-8-21

3rd Cross Road

1st Cross Road

2nd Cross Road

Main Road

Work: Drain Bottom raft concreting.

Hon.E

11-8-21

Afzal layout, Cosior church Road

Syed masjid Trust Road

Cross Road

Work: Drain Bottom raft concrete.

Hon.E

19-8-21

4th Cross Road

3rd Cross Road

1st Cross Road

drain Side wall Concrete

Hon.E

24-8-21

2nd Cross Road

Main Road

Work: drain Side wall Concrete.

Hmnh

27-8-21

Cobar Church Road

Syed Masjid trust Road

Cross Road

work: drain Side wall Concrete

Hmnh

31-8-21

3rd Cross Road

Excavation for new C.C culvert

main Road

Excavation for new C.C culvert

Hmnh

8-9-21

Afzal layout:

Corner Church Road

Excavation for new C.C culvert

Hmnh

14-9-21

Syed masjid trust Road

Excavation for new C.C culvert

Hmnh

17-09-21

4th Cross Road

P.C.C for Culvert

Munir

22-9-21

3rd Cross Road

Main Road

P.C.C for Culvert

Munir

27-9-21

Afzal Layout

Corner Church layout

P.C.C for Culvert

Munir

30-9-21

Syed Masjid Trust Road

P.C.C for Culvert

Munir

7-10-21

4th Cross Road

3rd Cross Road

main Road

Bottom Raft Concrete for C.C culvert

Munir

4-11-21
Afzal layout, Coston church Road
Bottom raft - Concrete for C.C culvert

Hun.R

5-11-21
Syed Masjid Trust Road

Bottom raft - Concrete for C.C culvert

Hun.R

15-11-21
Tuba layout 14th Cross Road
Culvert - Side wall Concrete.

17-11-21
3rd Cross Road
Culvert - Side wall Concrete

Hun.R

19-11-21
Main Road
Culvert - Side wall Concrete.

Hun.R

24-11-21
Corvan church road
Culvert Side wall Concrete

Hun.R

26-11-21
Syed Masjid Trust Road
Culvert Side wall Concrete

Hun.R

6-12-21

ACP office House road
Sonnappa layout, 1st Cross Road.
Earthwork excavation for Asphalt Road

Hun.R

9-12-21
2nd Cross Road

Earthwork excavation for Asphalt Road

Hun.R

13-12-21
3rd Cross Road

Earthwork excavation for Asphalt Road

Hun.R

15-12-21
8th Cross Road

Earthwork excavation for Asphalt Road

Hun.R

17-12-21
14th Cross Road

Earthwork excavation for Asphalt Road

Hun.R

21-12-21
11th Cross Road

Earthwork excavation for Asphalt Road

Hun.R

24-12-21
Marathi nagar

1st B Cross Road.

2nd B Cross Road

3rd B Cross Road

Earth work excavation for Asphalt Road

Hun.R

28-12-21
Marthi layout, Dasarahalli

1st Main Road.

Earth work Excavation for Asphalt Road.

Hun.R

31-12-21
1st main Road

Earthwork Excavation for Asphalt Road

Hun.R

4-1-22
Kavel. layout

BBMP Office opposite Road

Earthwork Excavation for Asphalt Road

Hun.R

6-1-22
1st main Road, Inland Apartment

Earth Work Excavation for Asphalt Road

Hun.R

10-1-22

No 6HH · chowkasa · Hump

Earthwork excavation for an Asphalt Road.

Hum.R

12-1-22

3rd Cross Road

Little ville opposite

2nd cross Road

Earthwork excavation for an Asphalt Road.

Hum.R

14-1-22

3rd Cross Road

4th cross Road

4th Cross Road (up)

Earth Work excavation . for an Asphalt Road

Hum.R

18-1-22

BBMP offie Main Road

Earth work excavation for an Asphalt Road

Hum.R

20-1-22
Thanisondra

Suresh gowda House Road

Earthwork excavation for an Asphalt Road

Hum.R

24-1-22
Tuber layout

1st Cross Road

2nd Cross Road

3rd Cross Road

Earthwork Excavation for an asphalt Road.

Hum.R

26-1-22
3rd cross - 2nd cross

3rd Cross - 1st cross Road

4th Cross Road

Earth work excavation for an Asphalt Road

Hum.R

28-1-22
4th cross - 2nd cross Road

4th Cross - 1st Cross Road

Earth work excavation for an Asphalt Road

Hum.R

31-1-22

Tuba layout Main Road

Earth work excavation for Asphalt Road

Hum.R

2-2-22

Thanisondra near BBMP office

Earth work excavation for Asphalt Road

Hum.R

4-2-22

Cross Road

Earthwork Excavation for Asphalt Road

Hum.R

7-2-22

Afzal layout

Cosian Church Road.

Earth work Excavation for Asphalt Road

Hum.R

9-2-22.

ACP officer House road.

laying of wmm for an Asphalt Road

12-2-22

Sonnappa layout

laying of WMM for an Asphalt Road.

Hum.R

14-2-22
2nd Cross Road

laying of wmm for an asphalt Road.

3rd Cross Road

laying of wmm for an asphalt Road

Hum.R

15-2-22
4th Cross Road

laying of wmm for an asphalt Road

Hum.R

17-2-22
8th Cross Road

laying of wmm for an asphalt Road.

Hum.R

21-2-22
14th Cross Road

laying of wmm for an asphalt Road

Hum.R

23-2-22
11th Cross Road

laying of wmm for an asphalt Road

Hum.R

25-2-22

Maruthi Nagar

1st B Cross Road

2nd B Cross Road

3rd B Cross Road

laying of wmm for an Asphalt Road

Hrun.R

28-2-22

Maruthi layout (Dasarahalli)

laying of wmm for an Asphalt Road

Hrun.R

1-3-22

Kaveri layout

BBMP office opposite Road. & Cross Road

laying of wmm for an Asphalt Road

Hrun.R

3-3-22

1st main Road (Finland apartment opp road)

No, 64th Cherukara Home Road

laying of wmm for an Asphalt Road

Hrun.R

4-3-22

3rd Cross Road

[illegible] ville opp road

2nd Cross Road

3rd Cross Road

laying of WMM for an Asphalt Road

Hem.R

7-3-22

4th Cross Road

4th Cross Road (up)

laying of WMM for an Asphalt Road

Hem.R

9-3-22

BBMP offic main road & Cross Road.

laying of WMM for an Asphalt Road.

Hem.R

10-3-22

Thanisandra (Suresh gowda House road)

Tube layout 1st Cross Road

2nd Cross Road

laying of WMM for an Asphalt Road

Hem.R

11-3-22

3rd Cross Road

3rd Cross - 2nd Cross

3rd Cross 1st Cross road

4th Cross Road

laying of wmm for an asphalt Road

Hun.R

14-3-22

4th Cross - 3rd Cross Road

4th Cross - 2nd Cross Road

4th Cross - 1st Cross road

laying of wmm for an asphalt Road

Hun.R

15-3-22

Tuba layout main Road.

laying of wmm for an asphalt Road

Hun.R

16-3-22

Thanisandra near BBMP offic & Cross road

laying of wmm for an asphalt Road

Hun.R

21-3-22

Afzal layout (Cavar church Road)

laying WMM for an asphalt Road

Hum.R

22-3-22

Syed Masjid Tsmt Road

Earth work excavation for Asphalt Road

Hum.R

24-3-22

Sarpalya

Cross Road 11

Cross Road 12

25-3-22

Bhavath nagar

Bismella Chicken Shop Road (Abubakkar masjid road)

Earth work excation for Asphaltroad

Rasheed masjid Road

Nagakalamma temple road

Earth work excavation for Asphalt Road

Hum.R

28-3-22

Cross Road-4

Earth work excavation for Asphalt Road

Hum.R

4-4-22

Amasajyothi layout

1st A cross Road

2nd A Cross Road

3rd A cross Road

4th A Cross Road

5th A Cross Road

Earth work excavation for Asphalt Road.

Amar

5-4-22

Mestri palya Main & Cross Road

Earth work excavation for Asphalt Road

6-4-22

For C.C road

Afzal layout, 1st cross Road,

2nd cross Road

3rd cross Road

Earth work Excavation for C.C road

Amar

9-4-22

4th Cross Road

5th cross Road

6th cross Road

7th cross Road

Earth work excavation for C.C road

Amar

12-4-22

Afzal layout

Syed Masjid next road (1st cross Road)

2nd Cross Road

3rd Cross Road

Earthwork Excavation for c.c road

Hun.B

14-4-22

4TH Cross Road

5TH Cross Road

6TH Cross Road

7th Cross Road

8th Cross Road

Earthwork Excavation for c.c road

Hun.B

18-4-22

Saripalya

main road Cross Road-1

Cross road-2

Cross road-3

Cross road-4

Cross road-5

Earthwork excavation for c.c road

Hun.B

19-4-22

Cross road-6

Cross road-7

Cross road-8

Cross road-9

Cross road-10

Earthwork Excavation for C.C road

Hun.R

20-4-22

Anjanadri Badavane

1st main Road

2nd main Road

3rd Main Road

Earthwork excavation for [redacted] CC Road

Hun.R

22-4-22

Cross road-1

Cross road-2

4th main road-

Earth work excavation for C.C road

Hun.R

25-4-22
5th main Road
Beside Chammundishwari
Beside total Energies Bunk
Earth work excavation for L.C road

Hun.E

26-4-22
Mestai palya
Main road & Cross roads
laying off Bituminous macadam for road

Hun.E

27-4-22
Cross road
laying off Bituminous macadam for road

Hun.E

2-5-22
Mestai palya
Main Road & cross roads
laying off Bituminous Concrete for road

Hun.E

5-5-22

Afzal layout

1st Cross Road.

2nd Cross Road

3rd Cross Road

4th Cross Road

5th Cross Road

laying of P.C.C to C.C road

Hanumanth

6-5-22

6th Cross road

7th Cross road

laying P.C.C. to C.C road

Hanumanth

10-5-22

Syed masid trust Road

(1st Cross Road)

2nd Cross Road

3rd Cross Road

laying of P.C.C to C.C road

Hanumanth

12-5-22

4th Cross Road

5th Cross Road

6th Cross Road

7th Cross Road

8th Cross Road

laying of P.C.C to C.C road

Hanumanth

13-5-22
Sarjapalya

Main Road Cross Road1

Cross Road2
Cross Road3
Cross Road4
Cross Road5
Cross Road6

laying of P.C.C to C.C road

Asst.E

16-5-22

Cross Road7
Cross Road8
Cross Road9
Cross Road10

laying of P.C.C to C.C road

Asst.E

17-5-22
Anjanadri Badavane

1st main Road
2nd Main Road
3rd Main Road
Cross Road1
laying of P.C.C to C.C Road

Asst.E

18-5-22

Cross Road 1

Cross Road 2

4th Main Road

5th Main Road

Beside Chamundeshwari

Beside total Energies Bunk

laying of P.C.C to C.C Road

Arun.B

19-5-22

Mestri palya, main road & Cross Road

laying of C.C road

20-5-22

Afsal layout

1st Cross Road

2nd Cross Road

3rd Cross Road

4th Cross Road

5th Cross Road

6th Cross Road

7th Cross Road

laying of Reinforced concrete to road

Arun.B

25-5-22

Syed Masjid Trust Road

1st Cross Road
2nd Cross Road
3rd Cross Road
4th Cross Road
5th Cross Road
6th Cross Road
7th Cross Road
8th Cross Road

laying of Reinforced Cement Concrete to Road

Hum.B

31-5-22

Sadpalya

Cross Road-1
Cross Road-2
Cross Road-3
Cross Road-4
Cross Road-5
Cross Road-6
Cross Road-7
Cross Road-8
Cross Road-9
Cross Road-10

laying of Reinforced Cement Concrete to Road

Hum.B

3-6-22

Anjanadri Badavane

1st Main Road
2nd main Road
3rd main Road
Cross Road-1
Cross Road-2
4th main Road
laying of Concrete to C.C road

Hun.R

7-6-22

5th main Road
Beside Chamundeshwari temple
Beside total Energies Bunk

laying of Concrete to C.C road

Hun.R

June-16-2022

location:- 10th main Road, Bhuvaneswari nagar, Dasarahalli
work:- B.C for Asphalt Road

location:- manjus layout, Bhuvaneswari Nagar.
Dasarahalli.
work:- B.m for Asphalt Road.

location:- 9th cross R.d, Bhuvaneswari Nagar
work:- B.C for Asphalt Road.

location:- 6th Cross Road. Bhuvaneswari Nagar
work. B.C for Asphalt Road

location:- 14th cross; Dasarahalli main Road
Bhuvaneswari Nagar
work:- B.m for Asphalt Road
location:- K Street, Varma layout, Bhuvaneswari Nagar
Dasarahalli.
work:- B.m for Asphalt Road

Site Arun B engineer

17 - June - 2022

location : Thanisandra, Ashwat Nagar
work: excavation for formation of Road

18 - June - 2022

location :- Thanisandra, Ashwath nagar
work: formation for c.c Road,
wetmix for c.c Road

20 - June - 2022

location: Thanisandra, Ashwath nagar
work :- Road Scarify, & wetmix for c.c Road

21 - June - 2022

location : Basavahalli
work :- Road formation, Applying wetmix for Asphalt Road.

22 - June - 2022

location :- Afza layout, Thanisandra,
work :- Road formation, Applying wetmix & Scarify for Road, Debris are cleared

23- June · 2022

location:- Bhuvaneshwari nagar, 14th cross, Dasarahalli
work:- B.M for asphalt Road.

location:- 17th cross Bhuvaneshwari nagar. Dasarahalli
work:- B.C for Asphalt Road

- Bitumen extraction for B.C Road

location:- Marutha layout 1st main 7th A cross Bhuvaneshwari Nagar, Dasarahalli
work:- B.C for Asphalt Road
location:- Marutha layout 1st main 9th A cross, Dasarahalli
work:- B.C for Asphalt Road

Site engineer

24- June - 2022

location:- Marutha layout, 7th Dasarahalli, Bhuvaneshwari layout,-
Work:- B.C for Asphalt Road

25- June- 2022

location:- Thanisandra, Ashwath nagar, Sinthan nagar
work:- Scarify for Asphalt Road,

Site engineer

26- June - 2022

location:- Ashwath nagar, Sinthon Nagar, Thanisandra,

work:- B.C. for Asphalt Road

Bitumen extraction for B.C

Site engineer

27- June- 2022

location:- Kenneth George english School, Bhuvanesh war nagar, Dasarahalli,

work:- B.C for Asphalt Road,

location:- 15th cross Road, Dasarahalli

work:- B.C for Asphalt Road,

location:- 14th cross. Bhuvaneswar nagar, Dasarahalli

work:- B.C for Asphalt Road,

location:- Maruthi layout 2nd B. cross Road

~~location:~~ work:- B.C for Asphalt Road

* extraction for B.C

site engineer

29 - June 2022

location:- 2nd B cross Road, Maruthi layout Dasarahalli,

work:- B.C for Asphalt Road

location: 16th A Cross Road, Bhuvaneswari nagar
work: B.C for Asphalt Road

site engineer

30- June-2022

location: 15th A Basavahalli main Road, Bhuvaneswari Nagar, Basavahalli.
work: B.C for Asphalt Road

location: 17th A main Road, Bhuvaneswari Nagar, Basavahalli
work: B.C for Asphalt Road

location: 18th A Cross Road Bhuvaneswari nagar
work: B.C laying for Asphalt Road

site engineer

~~location:~~

01- July- 2022

location: Ashwath nagar HBR layout :-
work: Scarify for Road

location: Samrudhi Nilaya, near Kateyamma temple Road, Ashwath nagar.
work: Scarify, & clearing of debris.

location: Aswath nagar, cross Road, Thanisandra
work: laying wet mix for Road

3- July- 2022

location: Thanisandra, Ashwath nagar
work: · clearing debris, formation for Road

location: 8th Cross Road Basavahalli
work: formation for Road

location: Thanisandra, Dr SRK. Nagar.
work: formation for C.C Road, clearing of debris
Site engineer Munna

04- July- 2022

location: 6th cross Road, Ashwath nagar Thanisandra
work: Scarifying of Road, formation for C.C Road
Site engineer Munna

05- July- 2022

location: 6th Ashwath nagar, Basavahalli, Thanisandra,
work: formation for C.C road
Site engineer Munna

06- July- 2022

location: 6th Cross Road, Ashwath nagar, Thanisandra
work: formation for C.C road
Site engineer Munna

7th July - 2022

location :- 7th cross Road, Telecom layout, HBR layout.

works :- laying of wet mix for cut position of Road.

8 - July - 2022

location; Ashwath nagar, Sinthon Nagar, Thanisandra

works:- laying of wet mix for e.e Road

Site engineer

~~26th~~ 9

9 - July - 2022

location; 6th Cross Road, Ashwath nagar, Sinthon nagar,

works:- laying of wet mix; Rolling for e.e road

location; 21st cross Road.

work; laying wetmix for Road.

Site engineer

11 - July - 2022

location; 3rd cross Road, PST layout

work; Scarify of Road, formation for Road

location:- Rachenahalli, Thanisandra,
work:- Security & formation for Road

Site engineer Hanif

12-July-2009

location:- 6th cross Road, Dasarahalli
work:- laying of wetmix for Road
location:- 3rd cross Road, PET layout, Thanisandra
work:- laying of wetmix for Road
location:- 8th cross Road, Dasarahalli
work:- laying of wetmix for Road
location:- 2nd cross Road, PET layout, Dasarahalli
work:- formation for e.e Road

Site engineer Hanif

13-July-2009

location:- 1st A cross Road, 8th Block. Akhwath nagar.
work:- Dismantling of old Road,
formation for e.e Road

Site engineer Hanif

14 - July - 2022

location: 1st A cross Road, 8th Block, Thanisandra

work: Road formation, cleaning of Debrises

location: 26th Cross Road Ashwath nagar, Thanisandra
Juba layout

work: cleaning of Debris; formation of Road

site engineer

15 - July - 2022

location: 8th cross Road, Dasarahalli

work: laying of wetmix

site engineer

16 - July - 2022

location: 8th cross Road, Dasarahalli

work: laying of wetmix, Rolling of wetmix

18 - July - 2022

location: 2nd cross Road, Sneha nagar, Jakkur

work: Security of Road

location: Maruthi layout, Dasarahalli

work: Desilting of Drain

19- July - 2022

location:- Kuschalls

work:- excavation of Road, Desilting of drain

20- July - 2022

location:- Rachenahalli, Ashwath nagar

work:- excavation of C.C. Road

Scarify of C.C Road

Site engineer Munir

21- July 2022

location:- Rachenahalli, Ashwath nagar

work:- Leveling of C.C Road

excavation of Road

Cleaning of Debris

Site engineer Munir

22- July - 2022

location:- Rachenahalli, Ashwath nagar, Thanisandra

work:- excavation of Road

location:- Railway men layout Behind monarch Society Thanisandra

work:- Dismantling of old Road

Excavation of Road

location:- Railwaymen layout, Sri Balaji Krupa layout

work:- Excavation of Road

site engineer

23-July-2022

location:- 2nd main Road, Prosona Bharathi layout Sri Balaji Krupa layout

work:- excavation of Road

location:- Railwaymen layout, Sri Balaji Krupa layout

work:- excavation of Road,
Clearing of Debries

site engineer

25-July-2022

location:- 2nd main road, Balaji Krupa layout R.K Hegade nagar

work:- desilting of drain
road formation.

site engineer

26- July- 2022

location:- P&T layout, Balasahalli

work:- formation of Road

location:- 3rd cross Road, Rachenahalli, Thonisondra

work:- laying of wetmix

location:- Rachenahalli main Road, Thonisondra

work:- Scarifing of Road

Excavation of Road

Site engineer

27- July- 2022

location:- Railwaymen Road, Thonisondra, P&T layout

work:- laying of wetmix

formation of Road

Site engineer

28-July-2022

location:- 6th cross Road, Ashwath nagar, Thanisandra
work:- concreting for C.C Road
cubes casted

Arun B
Site engineer

29-July-2022

location:- Sompang:- Roma Nagar, Thanisandra
work:- Concreting for C.C Road

location:- 1st A cross Road, 8th Block, Ashwath nagar
work:- concreting for C.C Road
cubes casted

Arun B
Site engineer

30-July-2022

location:- 6th cross Road, Ashwath nagar, Thanisandra
work:- wetmix for C.C Road

location:- Ashwath nagar, Sarapalya, Munnagappa layout cross Road
work:- Road formation for C.C Road

Arun B
Site engineer

31- July - 2022

location :- · Sarepalya munnagappa layout
Ashwath nagar, Thanisondra
work :- Concreting of C.C Road,

location :- Army colmey ganesha factory.
1st cross Road, Amara Enclave layout, Jeevan
Bima nagar
work :- Concreting for C.C Road, cube casted
Arun
site engineer

1 - August - 2022

location :- 6th cross Road, Ashwath nagar, Thanisondra
work :- Road formation for C.C
wdmix laying for CC Road
· Road cutting,
Arun
Site engineer

2 - August - 2022

location : 6th cross Road, Thanisandra,
work : Concreting for C.C Road
curing for C.C Road
cube are casted

location : Rachenahalli, Sirthan nagar, Thanisandra
work : Desilting of Drain

location : Sneha nagar, Byatarayanapura,
work : wet mix laying for C.C Road

location : BBMP office, Ashwath nagar, Thanisandra
work : wet mix laying for C.C Road

Arun E
Site engineer
3 August - 2022

---

location :- Rachenahalli, Thanisandra
work :- Road formation,
excavation for Road
curing for Road.

Arun E
site engineer

4 - August 2022

location: Ashwath nagar, Thanisandra
work: formation for C.C Road,
excavation for C.C road
curing for all C.C road

Site engineer

5 - August 2022

location: Ashwath nagar, Thanisandra, 6th cross
work: excavation for C.C Road,
clearing of debris

6 August - 2022

location: Ashwath nagar, Thanisandra
work: curing for all C.C Road
location: 2nd cross Sneha nagar
work: wet mix for C.C Road

8 - August - 2022

location: near BBMP office, Ashwath nagar, Thanisandra
work: laying of wet mix

location: 4th cross, Jayanth nagar Ramamurthy nagar, main Road, Dasarahalli

work: laying of wet mix on Road
location:- 8th main Road, Bhuvaneswari nagar
Dasarahalli
work: laying of wet mix for formation of Road

9- August - 2022

location: 8th cross Road, stage I Dasarahalli,
work: formation of Road by excavating
: ~~exca~~ laying of wet mix for formation
of Road
dump
site engineer

10 August - 2022

location: Somyongi Rama nagar, Thanisandra
work: formation of Road by laying of wet mix
: Rolling for the Road
dump
site engineer

11 - August - 2022

location: Somyongi Rama nagar, Thanisandra
work: Concreting for C.C Road

1st A cross Road, Ashwath nagar, Thanisandra

work: concreting of C.C Road

~~Area~~ location :- near B.B.MP office Road, thanisandra

work: concreting of C.C Road

Cross-Road- 2

work: concreting of C.C Road

site engined

19- August - 2022

location: Rachenahalli, Thanisandra.

work:- formation of Road

13- August 2022

location :- 6th cross Road, Thanisandra

work:- Concreting of C.C Road

location: Dr. SRK nagar post, Ashwath nagar

Thanisandra

work:- curing for C.C Road

cross Road, Thanisandra

work: concreting of C.C Road

location: 6th cross Road, Thorisondra
work: concreting of C.C Road
Culvet are casted
curing for all C.C Roads
Site engineer
14- August - 2022

---

location: Ashwath nagar, near B.B.MP office
work: curing for all C.C Roads

15 August - 2022

---

location: Ashwath nagar, Thorisondra
work: Road formation
cleaning of debries

16 - August - 2022

---

location: Sarpolya, Ashwath nagar Thorisondra
work: concreting for C.C Road
Culvet are casted

17 August - 2022

---

location: Sarpolya, Ashwath nagar, Thorisondra
work: concreting for C.C Road
Culvet are casted.

location: 1st Army colney ganesh factory Thanisandra

work: Concreting for cc Road

Arun
Site engineer

18-August-2022

location: Sompongi Rama nagar, Ashwath nagar
Thanisandra

work:- dismantling of old Road
excavation for road
curing for c.c Roads
cutting for c.c Roads

Arun
Site engineer

laying of wetmix for formation of Roads

Arun
Site engineer

19-August-2022

location: Near Bhath nagar, monyada Tank park

work: Concreting for c.c Road

Arun
Site engineer

30-August-2022

location: Sarjapalya, Manayata tech park, Sidhan nagar
work: concreting for C.C Road

location: Rocherdo masjid Road,
work: concreting for C.C Road

22-August-2022

location:- 17th A cross Road, Dasarahalli
work: cleaning of debris

23-August-2022

Curing for C.C Roads
location: Rachenahalli Road, Thanisandra
work: formation for C.C roads
Excavation for roads

Site engineer

24-August-2022

location: Rachenahalli Road, Thanisandra
work: excavation for roads

25- August- 2022

location: Rachenahalli Road, Sinthon nagar, Thanisandra

work:- Excavation of roads
Cleaning of debris

26- August - 2022

location:- guruprasad Nilaya, Sri Balaji Krupa Road, R.K hegde nagar

work :- laying of wetmix for road

27 - August - 2022

location:- Balaji layout, Dasarahalli

work:- laying of wetmix for road

site engineer

28 - Aug 2022:- concreting for Road at Sneha nagar

29- August - 2022

location:- Balaji layout, Dasarahalli

work:- laying of wetmix for road

Site engineer

30- August - 2022

location: Telicom layout Thanisandra
work: laying of wet mix for road

1- September - 2022

location: Sugana layout, 5th, Balaji Krupa layout
Apoorva, enclave, Thanisandra
work: laying of wet mix for road

2 Sept - 2022

location: Saraswathi villa, 1st main road, Railwaymen layout Balaji Krupa layout Thanisandra
work: laying of wet mix for road

3- Sept - 2022

location: Balaji Krupa layout, Railwaymen layout
work: laying of wet mix for road

5 - Sept - 2022

location: Balaji Krupa layout, Railwaymen layout
work: laying of wet mix for road

6- Sept - 2022

location :- Railwaymen layout, Balaji Kalpa layout Thanisandra

work :- cleaning of Debris
laying wet mix for road

13- Sep- 2022

location :- Sai polya, Ashwath nagar, Sinthan nagar

work :- cleaning of - debris
curing for roads

23- Sep - 2022

location :- Muni Kempapura Road,

work :- cleaning of debris
Excavation of road

22- Sep- 2022 :- concreting for c.c road at Sneha nagar

24- Sep- 2022

location :- Etec Thanisandra

work :- cleaning of debris
laying wet mix

location :- Sneha nagar, Byatarayanapura Road

work :- concreting for c.c Road,
cube casted

26- sept - 2022

location : 2nd main Sonchar nagar, Ashwath nagar

Work : B.M for Road

location ; Rathna , Lavender Apartment Road
Ashwath nagar, Thanisandra

work : B.E for Road

Arun B
site engineer

27- sept - 2022

location :- Lavender, Apartment Road

work :- Clearing of debries
laying of wetmix

28- Sept - 2022

location : Thanisandra, Lavender Apartment Road

work :- excavation for road

29- Sept - 2022

location :- 16th A - Cross Road, Dasarahalli

work :- excavation for Road

Arun B
Site engineer

29-Sept-2022

location: Beddahalli, Ashwath nagar, Thanisandra

work: B.M for Asphalt Road

location: Rojanna, compound, Thanisandra

work: B.M for asphalt Road

location: near manjunath palace, Road, Ashwat nagar, Thanisandra

work: B.M for Asphalt Road

location: Sneha nagar, Jakkuru, Byatrayanapura

work: Concreting for cc Road

Cubes casted

4-October-2022

location: ~~location~~ Amruthnagar, Byatrayanapura

work: Excavation of soil for Asphalt Road

Clearing of debries

19-10-2022

location :- Sneha nagar, Sanjeevini nagar
work:- Concreting for c.c road
cubes are casted

17-~~oct~~ 10-2022

location:- Amruthanagar, Dasarahalli
work:- Desilt of drain

18-10-2022

location:- Jakkur ; Dasarahalli
work:- Desilt of Droin

19-10-2022

location:- Jakkur Dasarahalli
work:- Desilt of Droin

20-10-2022

location:- Jakkur Dasarahalli
work:- Desilt of Droin
Remove & refixing of slabs

21-10-2022

location:- Jakkal, Baytronpura
work:- Desilting & Remove & refixing of Drain

22-10-2022

location:- Jakkal Baytronpura
work:- Desilting & Remove & refixing of Drain

25-10-2022

location:- Amruthalli, Byatarayanapura
work:- Road Debris cleaning

26-10-2022

location:- Amruthalli, Byatarayanapura
work:- Road Scarify,
laying of wetmix

27-10-2022

location:- Amruthalli, Byatarayanapura
work:- laying of wetmix

28-10-2022

location : 3rd cross Road, Byatarayanapura

work: Road Scarifying
Road wetmix laying

29-10-2022

location : Amruthnagar, Byatarayanapura

work: Road Scarify, Road wetmix laying

30-10-2022

location: Amruthnagar, Byatarayanpura

work:- Road formation,
B.C for Asphalt Road

31-10-2022

location:- 1st cross Road, Sneha nagar, Byatarayana-pura.

work:- Concreting for cc Road

Vechile:- KA 50-A-7552
KA-05 AG-3159
KA-01-AG-5674

1-11-2022

location: Amruthnagar, Byatrayanapura

work: Road cleaning,
laying wetmix for road

2-11-2022

location: Snehanagar, Byatrayanapura

work: Road cutting, curing for c.c road

3-11-2022

location: Snehanagar Byatrayanapura

work:- curing of c.c roads

4-11-2022

location: Snehanggar Bayatrayanapura

work: curing of c.c roads

5-11-2022

location: GKVK Road, Hegde Nagar

work: old Road dismantaling,
Road formation.

7-11-2022

location: Kaveri layout, Basavahalli
work: Road formation,
wetmix laying for road

location: Tubo layout
work: cleaning of debrises

8-11-2022

location:- Kaveri layout, Dasarahalli
work:- wetmix laying for road

10-11-2022

location: Kaveri layout; Basavahalli
work: Road formation, cleaning of debrises

12-11-2022

location: Kaveri layout, Basavahalli
work: wetmix laying for road formation

location: NH-4 Cross Basavahalli
work: wetmix road formation

14-11-2022

location: Kaveri layout, Basavahalli
work: wet mix Road formation

16-11-2022

location: PST layout, Basavahalli, Thanisandra
work: cleaning of debries, Road formation

17-11-2022

location: Kaveri layout, Mariyannapalya, Basavahalli
work: Road formation, cleaning of debries

18-11-2022

location: Kaveri layout, Basavahalli
work: drain built

19-11-2022

location: Kaveri layout, Basavahalli
work: formation of Road,
location: Kashi Nagar, Amruthalli, Sahakar Nagar
work: Asphalt Road, at 5th cross Road
location: 1st main Road

work: Asphalt Road for 1st main Road
location: 5th A Cross Road, Amruthnagar
work : Asphalt Road formation,

20-11-2022

location: Amruthahalli, Kashi Nagar, Bayatarayanpura
work: Asphalt Road. B.C.

22-11-2022

location: 15th A Cross Road, Bhuvaneswari nagar
work: wetmix formation for road
location: Thonsondra, Ashwath nagar
work: Road clearing, road formation by rollers
location: ~~pro~~ Amruthalli
work: Profile correction

23-11-2022

location: Thonsondra,
work: Road clearing, Clearing of debris
location: near Kateramma temple, Thonsandra
work: main Road,
B.m for Asphalt Road,
B.C for Asphalt Road

Location: Ashwath Nagar ; Kateramma devi temple, Thanisondra

KA-19-C-4880 B.C

KA-16-A 8398 B.C

Temperature at paver - 138.9.

work:- BC for Asphalt Road.

25-11-2022

location: Thanisondra BBMP office road

work: dismantaling of existing Asphalt Road

: laying of wetmix for new Asphalt Road

26-11-2022

location: Thanisondra B.B.MP office road

work:- laying of wetmix, & formation of Road

29-11-2022

location :- Kavel, layout, Mariyannapalya.

work: wetmix laying for Asphalt Road

& formation of Road

30-11-2022

location: 8th main Road, Kavel layout, Dasarahalli

work:- laying of wetmix for Asphalt Road

& formation for Asphalt Road

1-12-2022

location:- 1st main Road, Kaveri layout, Dasarahalli
work:- wetmix laying & formation of road

2-12-2022

location:- Thonsondra B.B.M.P office Road
work:- B.C & B.M for Asphalt Road

3-12-2022

location:- Thonsondra B.B.M.P office road.
work:- W.M. B.M. B.C. for Asphalt Road

location:- Amruthnagar, 9th Cross, & 1st main Rd
work:- B.C for Asphalt Road.

location:- 18th A Cross; Dasarahalli
work:- B.C for Asphalt Road

5-Dec-2022

location:- Kaveri layout, Dasarahalli
work:- wetmix for Asphalt Road

6-Dec-2022

location:- 19th R Cross Road, Dasarahalli
work:- clearing of Debris
wetmix for Asphalt Road

14th Dec - 2022

location: Sakri Nagar, Narayanpura,
work: Road cleaning

15th Dec - 2022

location: 2nd main, Brundavan, garden,
work: Road Debries cleaning

location: Kaveri layout, Mariyannapalya
work: Road Scarifying & cleaning

16th Dec - 2022

location: Mariyannapalya,
work: Road formation, laying of wetmix

location: Fortune valley Road, Mariyannapalya
work: laying of wetmix

location: * 1st Cross Road, Kaveri layout
work: laying of wetmix

12- Jan- 2023

location:- SLV School Road, Thanisandra
work:- B.C Asphalt Road

13- Jan - 2023

location:- Bajaj Layout Dasarahalli
work:- Road Marking

14- Jan - 2023

location:- Kavel layout Dasarahalli
work:- Road marking

20 - Jan - 2023

location:- Narayana pu collage Road, Dasarahalli
work:- wetmix laying for Asphalt Road

22 - Jan - 2023

location:- Aswathnagar, Thanisandra
work:- Road marking

27- Jan- 2023

location :- R.K hegade Nagar,
work :- Road Scarifing

31- Jan- 2023

location :- R.K hegde Nagar
work :- wetmix for Asphalt Road

1-feb- 2023

location :- R.K hegde Nagar
work :- Road Scarify

4-feb- 2023

location :- Amarajyothi layout
work :- B.C Asphalt Road

6-feb- 2023

location :- Thanisandra
work :- C.C - Road at Thanisandra

location :- R.K. hegade nagar
work :- wetmix for Asphalt Road

7- feb- 2023

location: R K hegade nagar
work: wetmix laying for Asphalt Road

8- feb- 2023

location: R.K hegade nagar
work: wetmix laying for Asphalt Road

9- feb- 2023

location: R.K heagde Nagar
work: wetmix laying for Asphalt Road

13- feb- 2023

location :- R.K hegde Nagar
work; wetmix laying for cutpostion

22- feb- 2023

location; Kaveri layout, Kempapura
work;- wetmix for Asphalt Road.

24- feb- 2023

location: Kaveri layout
work: wetmix for Asphalt Road

25- feb- 2023

location: Afzal layout, Thanisandra
work:- wetmix for Asphalt Road,

26- feb - 2023

location: Afzal layout Thanisandra
work; B.C for Asphalt Road

27- feb- 2023

location:- Anjanadri layout,
work; B.C for Asphalt Road

1- mar- 2023

location: Korean church Roads
work; wetmix for Asphalt Road

04- mar- 2023

location :- Afzal layout, Thanisandra
work; B.C Road

location: Thanisandra
work; BC Road

06- mar - 2023

location: P&T layout, Rachenahalli
work: B.C for Asphalt Road

07- mar - 2023

location: Afsal layout
work: C.C Road.

location: Chsaya hospital Road
work: B.C for Asphalt Road

location: Karan church Road
work: B.C for Asphalt Road

location: K.K hegde nagar
work: wetmix laying for Asphalt Road

08- mar - 2023

location: bhavath nagar, Thanisandra
work: B.C for Asphalt Road.

location: Nagakalamman Temple St
work: B.M for Asphalt Road

location: Saraspdya Samanyata Tech Park
work: B.C for Asphalt Road

9 March - 2023

location: R H Hegade nagar
work : WetMix for Asphalt Road

location: 11th cross R.K Hegade nagar
work: B.M for Asphalt Road

location: 19th cross Road R.K Hegade nagar
work: B.M for Asphalt Road
B.M Extraction for Asphalt is done

11 - March - 2023

location: 13th cross R.K Hegade Nagar
work: B.M for Asphalt Road

location: 14th cross R.K. Hegade Nagar
work: BM for Asphalt Road

location: 11th cross R.K Hegade Nagar
work: B.C for Asphalt Road

location: 19th cross Road R.K Hegade nagar
work: B.C for Asphalt Road

13-March 2023

location:- 9th cross Road Kaveri layout
work:- wetmix laying for Asphalt Road

15th - March - 2023

location:- Kaveri layout
work:- wetmix laying for Asphalt Road

18 - March - 2023

location:- R.K hegade Nagar
work:- cleaning of debries, & laying of wetmix

19 - March - 2023

location:- 10th cross R.K hegade Nagar
work:- B.M laying for Road

21 - March - 2023

location:- R.K hegade Nagar
work:- B.C laying for all Roads

22 march 2023

9th cross ; Kaveri layout

Work; Wetmix laying & compaction of for wetmix

23 march 2023

2nd main Road R.K. Hegade Nagar

work. wetmix laying for an Asphalt Road

24 march 2023

location; Rachenahalli ; P&T layout

work; wetmix laying for Road, & cleaning of debries

location; - 2nd main Road R.K hegade Nagar

work; B.M laying for Asphalt Road

location; 10th Cross Road. R.K hegade nagar

work; B.M for Asphalt Road

25- March- 2023

location; 2nd main, R.K Hegade nagar
work:- B.C for Asphalt Road

location; 11th & 13th Cross Road R.K negad nagar
work; B.C for Asphalt Road

location;- Rachenalli Road
work: B.C for Asphalt Road.

26- March- 2023

location;- Rachenalli Oyo Road
work;- B.C for Asphalt Road.

27- march- 2023

location; Railwaymen layout
work; B.C for Asphalt Road.

28- march, 2023

location, Kaveri layout, & Bhuvaneshwari Nagar
B.C for Asphalt Road

29- march- 2023

location: Narayana PU college Road
work: B.C - for Asphalt Road.
location: 1st cross Road, Kaveri layout
work: -B.C for Asphalt Road

30- march- 2023

location: Kaveri layout
work: B.C for Asphat Road

1- April, 2023

location: Tulsa layout, near Elements mall
work: B.C overlay for Asphalt Road

09-M-23

location: prathiwood Apartment Road
work: Excavation on old Asphalt Road

10-M-23

location: prathiwood Apartment Road
work:- Wetmix for a Asphalt Road

11-M-23

location: prathiwood Apartment Road
work: wetmix for Asphalt Road

12-M-23

location: prathiwood 1st cross Road
work: Earth work excavation

13-M-23

location: prathiwood 1st cross Road
Work: wetmix laying for Road & compaction
for Asphalt Road

location : Preethiwood Apartment Road
work : Metrix laying for Asphalt Road

location : Twoc layout
work : B.C for Asphalt Road

location : 3rd cross, Vidhyasagar main Road
work : B.C for Asphalt Road

location : preethiwoods Apartment Road
work : B.C for Asphalt Road

location : preethiwoods Apartment Road
work : B.C for Asphalt Road.

15-06-2023

location; R.K hegade nagar 4th cross Road
Work; · Debris Cleaning & laying wmm for cut position of a road

16-06-2023

location. R.K hegade nagar
Work: Cleaning of Debris & laying of wmm

19-06-23

location :- R.K hegade nagar
Work; Cleaning of Debris & laying of wmm